



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

To,

Date: 05-11-2020

ASSISTANT EXECUTIVE ENGINEER

SHETTYHALLI SUB DIVISION

BBMP

BANGALORE

Dear Sir,

Sub: M/s. Civil Pro Services for the work of "PROVIDING POTHOLE FILLING IN WARD NO 13
MALLASANDRA SHETTYHALLI SUB DIVISION."

Ref: 1. Work Order No: EE/DD/W.O/93/2020-21

2. Job code: 013-20-000133

We are here with forwarding to Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout,
Laggere, Bangalore-56. First and Final bill duly verified and certified that the Work is
satisfactory and for a Gross Value of RS.17,98,048.00 /-(RS. Seventeen Lakhs Ninety Eight
Thousand and Forty Eight Only).

Thanking you,



Yours faithfully,

For Civil Pro

R RUDRAPRASAD
AUTHORIZED SIGNATORY
CIVIL PRO

ಚರಣ್ಣ್ ರುದ್ರಪ್ರಸಾದ್ ರುದ್ರಪ್ರಸಾದ್
ಉಪ್ಪು ಮೇಯರ್, ಮಲ್ಲಾಸಂದ್ರಾ
ಸಬ್ ಡಿವಿಷನ್ ಮುಖಾಂತರ
ಆರ್.ಎಂ. ೬೫, ೫ನೇ ಮುಖ್ಯ ರಸ್ತೆ, ಬೆಂಗಳೂರು.

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned by CamScanner



QC ABSTRACT

NAME OF WORK: "Providing Pothole Filling in Ward No 13 Mallawarada Street, Mallu Sub Division."

SL NO	Item Of Work	Name of Test	Frequency of Test/Quantity	Specimen Quantity	Number of Tests Required	Number of Tests Conducted
1	WMM	Moisture Analysis	One Test		1	1
		Impact Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
2	BC	Sieve Analysis	One Test		1	1
		Stripping Value	One Test		1	1
		Flakiness Index	One Test		1	1
		Elongation Index	One Test		1	1
		Impact Value	One Test		1	1
		Specific Gravity	One Test		1	1
		Water Absorption	One Test		1	1
		Marshall Stability	One Test		1	1
		Marshall Flow	One Test		1	1
		Percent air Voids	One Test		1	1
		Percent Voids in mineral	One Test		1	1
		Percent Voids filled with Bitumen	One Test		1	1
		Density	One Test		1	1
		Gradation	One Test		1	1
3	BITUMEN	Ductility	One Test		1	1
		Softening Point	One Test		1	1
		Penetration	One Test		1	1
		Flash Point	One Test		1	1
		Fire Point	One Test		1	1
4	TACK COAT	Rate of spread	One Test		1	1

h

ನಿರ್ದಿಷ್ಟ ಕೆಲಸ ಮಾಡುವಂತೆ
ದೃಢೀಕರಣ, ಇಂಜಿನಿಯರಿಂಗ್
ಬ್ಯಾಚ್ ಮೂಲಕವಾಗಿ ನಡೆಸಲಾಗಿದೆ
ಎಸ್.ಎಂ. ರೆಜಿ. ರಾಜಕುಮಾರ್, ಬೆಂಗಳೂರು.



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST RESULTS OF GRADATION FOR WMM

Lab ID : CP-RW-2020-12-17-41 Date: 11-09-20
 Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
 Address : Shettyhalli Sub Division, BBMP, Bangalore.
 Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
 Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bengalore-56.
 Customer Reference : EE/DD/W.O/93/2020-21
 Source of Sample : Sample supplied by Agency
 Sample Condition : Satisfactory
 Date of Receipt : 09-09-20
 Type of Mix : WMM (Wet Mix Macadam)
 Date of test : 09-09-20
 Oven Dry Weight : 11000 Grams

IS Sieve Size(mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	% Cumulative Weight Retained	% Passing	Spec.I Vide Table 400.13 MORTH Specification
53	0	0	0.0	100.0	100
45	315	315	2.9	97.1	95-100
22.4	2259	2574	23.4	76.6	60-80
11.2	2179	4753	43.2	56.8	40-60
4.75	2251	7004	63.7	36.3	25-40
2.36	1621	8625	78.4	21.6	15-30
0.6	623	9248	84.1	15.9	8-22
0.075	1338	10586	96.2	3.8	0-5

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ನಕಾಯಕ ಕಾರ್ಯದಾತಕ ಅಭಿಯಾನಗರು
 ಪಟ್ಟವಳ್ಳಿ ಉಪವಿಭಾಗ, ವಾಸರವಳ್ಳಿ ವಿಲಿಯಂ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.



FOR CIVIL Pro.
 R. Rudraprasad
 Authorized Signatory
 Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
 GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



TEST REPORT OF AGGREGATE IMPACT VALUE

IS: 2386 Part IV

Lab ID : CP-RW-2020-12-17-41 Date: 11-09-20

Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

Address : Shettyhalli Sub Division, BBMP, Bangalore.

Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."

Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bengalore-56.

Customer Reference : EE/DD/W.O/93/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 09-09-20

Type of Mix : Coarse Aggregate for WMM (Wet Mix Macadam)

Date of test : 09-09-20

Sl.No	Particulars of observations	Index	TEST 1	TEST 2
1	Total weight of the surface dry sample sample (passing 12.5 mm and retained on 10mm sieve)	A	300.2	300.2
2	Weight of fraction passing 2.36mm sieve After giving 15 blows	B	73.9	74.0
3	weight of fraction retained 2.36mm sieve After giving 15 blows	C	225.9	225.8
4	Total weight of (B+C) is less than the initial weight (Weight A) by more than one gram the result shall be discarded and a fresh test made.	A-(B+C)	0.4	0.4
5	Aggregate impact value	(B/A)*100	24.6	24.7
6	Aggregate impact value (Mean of two tests)	Percentage	24.6	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate



FOR CIVIL Pro,
R. RUDRAPRASAD
Authorized Signatory
Technical Manager



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

DETERMINATION OF FLAKINESS INDEX AND ELONGATION INDEX OF COARSE AGGREGATE (IS 2386 (Part 1) 1963 (RA 2007))

Lab ID : CP-RW-2020-12-17-41 Date: 11-09-20
Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address : Shettyhalli Sub Division, BBMP, Bangalore.
Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
Customer Reference : EE/DD/W.O/93/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 09-09-20
Type of Mix : Coarse Aggregate for WMM (Wet Mix Macadam)
Date of test : 09-09-20

Result:

Index	Percentage of Flakiness and Elongation Index	Secified limits as per MORTH specification table 400-12
Flakiness Index	12.8%	Combined Flakiness & Elongation Index for WMM is Maximum 35%
Elongation Index	12.5%	
Combined Flakiness and Elongation Index for WMM	25.3%	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಆರೋಗ್ಯ ಮತ್ತು
ಶಿಕ್ಷಣ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪಾಲಿಕೆ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು
Page 1/1
End of Report



FOR CIVIL Pro.

R. Rudraprasad
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

Format No: CP/TF/01

TEST REPORT ON BITUMEN

Lab ID : CP-RW-2020-12-17-41 **Date:** 18-09-20

Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.

Address : Shettyhalli Sub Division, BBMP, Bangalore.

Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."

Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.

Customer's Reference : EE/DD/W.O/93/2020-21

Source of Sample : Sample supplied by Agency

Sample Condition : Satisfactory

Date of Receipt : 15-09-20

Sample Type : Bitumen

Reference to BIS codes : IS: 1201-1220(1978) (Reaffirmed-2004)

Date of test : 15-09-20

Test Results

SLno	Name of Test	Result	Requirements as per IS: 1201-1220
1	Penetration at 25°C, in 1/10th mm	64	60 to 70
2	Softening Point, °C	51.2	Min. 40°C
3	Ductility, cm	98	Min. 75cm
4	Flash point, °C	245	Min. 220°C
	Fire point, °C	272	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೃಂಗೇರಿ ಉಪವಿಭಾಗ, ವಾಸರವಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.



FOR CIVIL Pro.

R. Rudraprasad
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned by CamScanner



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005
4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TEST RESULTS OF GRADATION FOR BC IS 2386 (Part 1) 1963 (RA 2007)

Lab ID : CP-RW-2020-12-17-41 Date: 23-09-20
Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address : Shettyhalli Sub Division, BBMP, Bangalore.
Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
Customer Reference : EE/DI/W.O/93/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 21-09-20
Type of Mix : BC-Plant (Bituminous Concrete)
Date of test : 21-09-20
Oven Dry Weight : 5000 Grams

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified limits as per MORTH specification table 500-17(grading-2)
19	0	0	0.0	100.0	100
13.2	89	89	1.8	98.2	90-100
9.5	702	791	15.8	84.2	70-88
4.75	895	1686	33.7	66.3	53-71
2.36	587	2273	45.5	54.5	42-58
1.18	492	2765	55.3	44.7	34-48
0.6	503	3268	65.4	34.6	26-38
0.3	528	3796	75.9	24.1	18-28
0.15	458	4254	85.1	14.9	12-20
0.075	350	4604	92.1	7.9	4-10
PAN	396	5000	100	0.0	0

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವ್ಯವಸ್ಥಾಪಕ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.



FOR CIVIL Pro.
R. Rudraprasad
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



TEST REPORT OF AGGREGATE STRIPPING VALUE OF ROAD AGGREGATE (IS:6241)

Lab ID : CP-RW-2020-12-17-41 Date: 24-09-20
Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address : Shettyhalli Sub Division, BBMP, Bangalore.
Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
Customer Reference : EE/DD/W.O/93/2020-21
Source of Sample : Sample supplied by Agency
Sample Condition : Satisfactory
Date of Receipt : 21-09-20
Type of Mix : BC(Binumerous Concrete)
Date of test : 21-09-20

Type of Binder : 60/70
% of Binder Used : 5.0%
Weight of Aggregate : 200.0 gm
Weight of Binder : 10.0 gm
Temperature of water bath : 40°C

No of test	Retained Stripping Percentage	Stripping Percentage	Average Retained Stripping Percentage	Specified limits as per MORTH specification table 500-8
1	98.5	1.5	98.3	Minimum Retained Coating 95%
2	98.5	1.5		
3	98.0	2.0		

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

Handwritten signature and stamp of the authorized signatory.

CIVIL PRO
FOR CIVIL PRO.
Sig: *[Signature]*
Date: *[Date]*
RUDRAPRASAD
Authorized Signatory
Technical Manager



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

PHYSICAL REQUIREMENTS FOR COARSE AGGREGATE FOR BITUMINOUS CONCRETE

Lab ID : CP-RW-2020-12-17-41 Date: 24-09-20
 Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
 Address : Shettyhalli Sub Division, BBMP, Bangalore.
 Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
 Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
 Customer Reference : EE/DD/W.O/93/2020-21
 Source of Sample : Sample supplied by Agency
 Sample Condition : Satisfactory
 Date of Receipt : 21-09-20
 Type of Mix : BC (Bituminous Concrete)
 Date of test : 21-09-20

Table 500-16 : Physical Requirements for Coarse Aggregate for Bituminous Concrete

Property	Test	Result	Specification	Method of Test
Partical Shape	Flakiness Index	12.4	Combined Flakiness & Elongation Index for BC is Maximum 35%	IS:2386 Part I
	Elongation Index	11.8		
Strength	Aggregate Impact Value	22.1	Maximum 24%	IS:2386 Part IV
Specific gravity	Specific gravity	2.68	Maximum 2.7	IS:2386 Part III
Water Absorption	Water Absorption	0.21	Maximum 2%	IS:2386 Part III

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

(Signature)



FOR CIVIL Pro.

R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ಪಟ್ಟಣ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Page 1/1
 End of Report

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
 GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned by CamScanner



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER ISO/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

TESTS RESULTS ON STABILITY OF MIX

Lab ID : CP-RW-2020-12-17-41 Date: 24-09-20
 Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
 Address : Shettyhalli Sub Division, BBMP, Bangalore.
 Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
 Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
 Customer Reference : EE/DD/W.O/93/2020-21
 Source of Sample : Hot Mix Plant, Bangalore
 Sample Condition : Satisfactory
 Date of Receipt : 21-09-20
 Type of Mix : BC (Bituminous Concrete)
 Date of test : 21-09-20

The results of the tests conducted on the Bituminous Concrete mix sample are as follow				
Sl.No	Particulars of observations	TEST 1	TEST 2	Secified limits as per MORTH specification table 500-11
1	Marshal Stability at 60°C, KN	11.14	11.13	10KN(min)
2	Marshal flow at 60°C, mm	3.52	3.51	2-4
3	Percent air Voids	4.82	4.83	3-5
4	Percent Voids in mineral Aggregate(VMA %)	14.28	14.26	13-15
5	Percent Voids filled with Bitumen(VFB %)	71.87	71.63	65-75
6	Density, g/cc	2.25	2.26	-

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
 ಶಬ್ದಕಟ್ಟು ಉಪವಿಭಾಗ, ವಾಸಂತಕಟ್ಟು ನಗರ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವಿಚಂದ್ರನಗರ, ಬೆಂಗಳೂರು.



FOR CIVIL Pro.
 R. Rudraprasad
 Authorized Signatory
 Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
 GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

Scanned by CamScanner



AN ISO 9001 : 2008 COMPANY & NABL ACCREDITED LABORATORY AS PER IS/IEC 17025:2005

4, 7TH MAIN MALLESWARAM, BANGALORE -3

Certificate No.: TC-5548

**TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC
IS 2386 (Part 1) 1963 (RA 2011)**

Lab ID : CP-RW-2020-12-17-41 Date: 29-09-20
Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address : Shettyhalli Sub Division, BBMP, Bangalore.
Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
Customer Reference : EE/DD/W.O/93/2020-21
Source of Sample : Sample supplied by Agency
Date of Receipt : 28-09-20
Type of Mix : BC (Bituminous Concrete)
Date of test : 28-09-20

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	470	469
3	Bitumen percentage	$\frac{A-B}{A} \times 100$ A	6.00	6.20
4	Average percentage	%	6.1	



FOR CIVIL Pro.
R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 1/2

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



Lab ID

: CP-RW-2020-12-17-41

Date: 29-09-20

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm) : 470

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.9	62.1	53-71
2.36	88	266	56.6	43.4	42-58
1.18	29	295	62.8	37.2	34-48
0.6	11	306	65.1	34.9	26-38
0.3	46	352	74.9	25.1	18-28
0.15	45	397	84.5	15.5	12-20
0.075	52	449	95.5	4.5	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm) : 469

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Secified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.1	85.9	70-88
4.75	112	178	38.0	62.0	53-71
2.36	88	266	56.7	43.3	42-58
1.18	29	295	62.9	37.1	34-48
0.6	11	306	65.2	34.8	26-38
0.3	46	352	75.1	24.9	18-28
0.15	45	397	84.6	15.4	12-20
0.075	51	448	95.5	4.5	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate



FOR CIVIL PRO.
R. RUDRAPRASAD
Authorized Signatory
Technical Manager

Page 2/2

End of Report

ನೀಡಲಾಗುವ ಕಾರ್ಯದರ್ಶಿಯು ಸಮಗ್ರವಾಗಿರುತ್ತದೆ
ಪಟ್ಟಿಪಟ್ಟ ಉಪವಿಭಾಗ, ಮೂಲದೃಷ್ಟಿ ಮತ್ತು
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL |
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |



TEST RESULTS OF BITUMEN BINDAR CONTENT AND GRADATION FOR BC IS 2386 (Part 1) 1963 (RA 2011)

Lab ID : CP-RW-2020-12-17-41 Date: 30-10-20
Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
Address : Shettyhalli Sub Division, BBMP, Bangalore.
Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
Customer Reference : EE/DD/W.O/93/2020-21
Source of Sample : Sample supplied by Agency
Date of Receipt : 29-10-20
Type of Mix : BC (Bituminous Concrete)
Date of test : 29-10-20

Sl.no	Description	Index	Trail 1	Trail 2
1	Weight of the Sample	A	500	500
2	Weight of the sample After extraction	B	470	469
3	Bitumen percentage	$\frac{A-B}{A} \times 100$ A	6.00	6.20
4	Average percentage	%	6.1	



FOR CIVIL Pro.

R. Rudraprasad
R RUDRAPRASAD
Authorized Signatory
Technical Manager

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.

Lab ID

CP-RW-2020-12-17-41

Date: 30-10-20

AFTER EXTRACTION - Trail-1

Total Weight of the Sample(gm)

470

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.0	86.0	70-88
4.75	112	178	37.9	62.1	53-71
2.36	88	266	56.6	43.4	42-58
1.18	29	295	62.8	37.2	34-48
0.6	11	306	65.1	34.9	26-38
0.3	46	352	74.9	25.1	18-28
0.15	45	397	84.5	15.5	12-20
0.075	53	450	95.7	4.3	4-10

AFTER EXTRACTION - Trail-2

Total Weight of the Sample(gm)

469

IS Sieve Size (mm)	Weight Retained (gm)	Cumulative Weight Retained (gm)	Cumulative % of Retained	Cumulative % of Passing	Specified limits as per MORTH specification table 500-23(grading-2)
19	0	0	0.0	100.0	100
13.2	4	4	0.9	99.1	90-100
9.5	62	66	14.1	85.9	70-88
4.75	112	178	38.0	62.0	53-71
2.36	88	266	56.7	43.3	42-58
1.18	29	295	62.9	37.1	34-48
0.6	11	306	65.2	34.8	26-38
0.3	46	352	75.1	24.9	18-28
0.15	45	397	84.6	15.4	12-20
0.075	52	449	95.7	4.3	4-10

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate

ಸಹಾಯಕ ಕಾರ್ಯದರ್ಶಿ ಅಭಿಯಂತರ
ಶಿಬಿರ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.



FOR CIVIL Pro.
R. RUDRAPRASAD
Authorized Signatory
Technical Manager

M : 9972924526 | Tel : +91 80 23444801 | e : rechan6630@yahoo.co.in, civilproexperts@gmail.com

HIGHWAY & BUILDING MATERIALS TESTING LABORATORY | STRUCTURAL
GEO TECHNICAL | PROJECT MANAGEMENT | SURVEYING SERVICES |

DETERMINATION OF RATE OF SPREAD TACK COAT

Lab ID : CP-RW-2020-12-17-41 Date: 29-09-20
 Customer : Assistant Executive Engineer, Shettyhalli Sub Division, BBMP, Bangalore.
 Address : Shettyhalli Sub Division, BBMP, Bangalore.
 Project Name : "Providing Pothole Filling in Ward No 13 Mallasandra Shettyhalli Sub Division."
 Agency : Sri.D.V.Kumar, #657, 5th Main, L G Ramanna Layout, Laggere, Bangalore-56.
 Customer Reference : EE/DD/W.O/93/2020-21
 Sample Condition : Satisfactory
 Date of Receipt : 28-09-20
 Type of Mix : Tack coat
 Date of test : 28-09-20

Sl.No	Determination	Unit	TEST 1	TEST 2
1	Size of Plate (mxm)	Mt	0.30 x .30	0.30 x .30
2	Area of Plate (a)	Sq.mtr	0.09	0.09
3	Initial Wt of empty Plate (b)	Kg	0.78	0.748
4	Final weight of plate after application of tack Coat (c)	Kg	0.803	0.771
5	Weight of tack Coat (d=c-b)	Kg	0.023	0.023
6	Rate of spread of tack coat	Kg/sq.m	0.256	0.256
7	Average	Kg/sq.m	0.256	
8	Specified Limit	Kg/sq.m	0.250 Kg/sq.m	

* The results obtained are satisfactory as per standard requirements.

Note:-

The results pertain to the samples received and tested.

All information Furnished by Customer/ Representative

Any correction in the report will make this report invalid.

This report without prior written approval should not be reproduced or published in full or part.

Samples will be disposed after 90 days from the date of issue of test certificate



FOR CIVIL Pro.

R RUDRAPRASAD

Authorized Signatory

Technical Manager

Page 1/1

End of Report

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
 ಶೆಟ್ಟಿಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ಪಲಯ
 ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
 ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು.